

Form No : 7.4.3-F1		INCORPORATING INSPECTION CHECK LIST		Rev.		Tanggal		Hal.	
		PT. Chubb Safes Indonesia		01		24/10/23		1/1	

Part name: $\frac{5}{4}$ Top Hinge Part no.: 622-064 Supplier name: PT. Kurnia Berdikari

Dimensions				Measurement result											
NO.	Item	Standard	Tolerance	Actual	OK/NG	Actual	OK/NG	Actual	OK/NG	Actual	OK/NG	Actual	OK/NG	Actual	OK/NG
622-292	A.	12.0	+0/-0.05	11.98	OK	11.96	OK	11.96	OK	11.95	OK	11.98	OK	11.98	OK
2	B.	50.	±0.2	50.05	OK	50.12	OK	50.05	OK	50.03	OK	50.05	OK	50.05	OK
622-081	A	70.0	±0.2	70.0	OK	70.16	OK	70.16	OK	70.12	OK	70.09	OK	70.09	OK
4	B	85.0	±0.2	84.93	OK	85.20	OK	85.03	OK	84.98	OK	85.04	OK	85.04	OK
5	C	Ø12.0	+0.15/+0.05	12.14	OK	12.13	OK	12.14	OK	12.15	OK	12.15	OK	12.15	OK
6	D	29.0	±0.2	28.86	OK	29.18	OK	29.20	OK	29.18	OK	29.20	OK	29.20	OK
7	E	12.5	±0.2	12.32	OK	12.37	OK	12.30	OK	12.35	OK	12.33	OK	12.33	OK
8	F	25.0	±0.2	24.85	OK	25.03	OK	24.98	OK	25.0	OK	24.98	OK	24.98	OK
9	G	12.5		12.5	OK	12.5	OK	12.5	OK	12.5	OK	12.5	OK	12.5	OK
622-083	A	Ø12.0	+0.05/+0.15	12.10	OK	12.13	OK	12.09	OK	12.07	OK	12.06	OK	12.06	OK
11	B	12.5		12.5	OK	12.5	OK	12.5	OK	12.5	OK	12.5	OK	12.5	OK
12	C	30.5	±0.2	30.69	OK	30.68	OK	30.41	OK	30.63	OK	30.68	OK	30.64	OK
13	D	40.0	±0.2	40.09	OK	40.15	OK	40.0	OK	39.55	OK	40.20	OK	40.0	OK
621-293	visual	Roughness	3,2	1.42	OK	1.37	OK	1.51	OK	1.36	OK	1.26	OK	1.38	OK
				12.30	OK	12.33	OK	12.35	OK	12.50	OK	12.32	OK	12.41	OK
			±0.2	23.20	OK	23.18	OK	23.17	OK	23.20	OK	23.19	OK	23.18	OK
				0.97	OK	1.02	OK	1.0	OK	1.07	OK	0.94	OK	1.02	OK
Fitting				60	OK	60	OK	60	OK	60	OK	60	OK	60	OK
				60	OK	60	OK	60	OK	60	OK	60	OK	60	OK
P/O No.				33932		34071		34561		34561		34561		34561	
Delivery date				15/6/26		24/6/26		24/6/26		9/7/26		9/7/26		17/7/26	
Measuring Instrument				622-01-09											
QTY received/ Insp. Category*)				50 / N		20 / N		50 / N		50 / N		100 / N		100 / N	
NG/Total sample				0 / 2		0 / 2		0 / 2		0 / 2		0 / 3		0 / 3	
Judgment**)				0		0		0		0		0		0	
QF No.															
Inspected by				Samsun		Samsun		Samsun		Samsun		Samsun		Samsun	
Checked by															

Note: *) T: Tightening N: Normal R: Reduce **) O: Accepted X: Rejected C: Concession No Mark: 100 % inspection